

SN	Name of Element	PROPOSED SHUTDOWN for 143rd OCC Meeting																												Time	Remarks	Category									
		Apr-18														May-18																									
		13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18				
TRANSMISSION LINES																																									
132kV Transmission Lines																																									
1	132kV Aizawl-Jiribam TL																																					10:00AM to 14:00	Shutdown for testing purpose of NTAMC adaptation works.	Existing System Improvement Related Shut Down.	
2	132kV Aizawl-Kumarghat TL																																					10:00AM to 14:00	Shutdown for testing purpose of NTAMC adaptation works.	Existing System Improvement Related Shut Down.	
3	132kV Badarpur-Panchgarh TL																																					07:00 to 15:00 Hrs	For replacement of CT MB in PG Bay at Panchgarh ASEB SS (Shutdown approved in 142nd OCCM)	Existing System Normal Maintenance Related Shut Down	
4	132kV Imphal- Dimapur TL																																					07:00 to 15:00 Hrs	TAN DELTA OF CT & CVT & INSULATION RESISTANCE OF LA (Shutdown approved in 142nd OCCM)	Existing System Normal Maintenance Related Shut Down	
5	132kV Aizawl-Kolash TL																																					10:00AM to 14:00	Shutdown for testing purpose of NTAMC adaptation works.	Existing System Improvement Related Shut Down.	
6	132kV Aizawl-Melriat TL																																					10:00AM to 14:00	Shutdown for testing purpose of NTAMC adaptation works.	Existing System Improvement Related Shut Down.	
7	132kV Aizawl-Zombawk I TL																																					10:00AM to 14:00	Shutdown for testing purpose of NTAMC adaptation works.	Existing System Improvement Related Shut Down.	
9	132kV Khandong - Kopili # 2 TL																																					09:00 to 15:00 Hrs	Annual maintenance work of bay equipments. (Line S/D required due to system constraint , since there is no Bus transfer scheme at Kopili Substation)	Existing System Normal Maintenance Related Shut Down	
11	132kV Kopili- Khandong # 1 TL																																					09:00 to 15:00 Hrs	Annual maintenance work of bay equipments. (Line S/D required due to system constraint , since there is no Bus transfer scheme at Kopili Substation)	Existing System Normal Maintenance Related Shut Down	
16	132kV Sahakri Celephu TL																																					09:00 to 15:00 Hrs	Mass Replacement of porcelain insulator with polymer insulator. (Consent of Dham already obtained)	Existing System Improvement Related Shut Down.	
17	132kV Dimapur - Dimapur # 1 TL																																					09:00 to 15:00 Hrs	Annual maintenance work of bay equipments. (Line S/D required due to system constraint , since there is no Bus transfer scheme at Khliehriat MePTCL Substation)	Existing System Normal Maintenance Related Shut Down	
18	132kV Imphal- Imphal I TL																																					09:00 to 15:00 Hrs	Re-Conducting of existing panther conductor by HTLS conductor under the Project NERSS- VII	New Construction Related Shut Down	
19	132 KV Khliehriat- Khliehriat-I TL																																					09:00 to 15:00 Hrs	Annual maintenance work of bay equipments at both ends	Existing System Normal Maintenance Related Shut Down	
20	132kV Khandong-Halfong TL																																					07:00 to 15:00 Hrs	Mass replacement of existing porcelain insulators with Polymer Insulators. (Shutdown approved in 142nd OCCM)	Existing System Improvement Related Shut Down.	
21	132kV DC Badarpur-Jiribam TL																																					Cont. SD 07:00 to 16:00 Hrs	Stringing of 400 KV Silchar - Melriat TL	New Construction Related Shut Down	
23	132kV Ranganadi-Pare TL																																					07:00 to 15:00 Hrs	Installation of OPGW in between LOC-58 to LOC-63 in submergible area.	New Construction Related Shut Down	
24	132kV Silchar - Imphal # 2 TL																																					07:00 to 15:00 Hrs	for shifting of LA and CVT for construction of 400kv bays at imphal as under NERSS-IV & VII	New Construction Related Shut Down	
25	132kV Silchar - Imphal # 1 TL																																					07:00 to 15:00 Hrs	for shifting of LA and CVT for construction of 400kv bays at imphal as under NERSS-IV & VII	New Construction Related Shut Down	
220kV Transmission Lines																																									
26	220kV Misa- old Mariani TL along with Line Reactor & 220kV Bus A																																					08:00 to 15:00 Hrs	Replacement of damaged Bus Isolator Arm.	Existing System Improvement Related Shut Down.	
28	220kV Misa- Samaguri # 1 TL & 220kV Bus -2 at Samaguri Substation																																						08:00 to 16:00 Hrs for TL, 08:00 to 13:00 Hrs for Bus-2	Isolator replacement work , disconnecting and reconnecting of jumpers , S/D requires AEQCL consent.	Existing System Improvement Related Shut Down.
29	220kV Misa- Samaguri # 1 TL & 220kV Bus -2 at Samaguri Substation																																						08:00 to 16:00 Hrs for TL, 08:00 to 13:00 Hrs for Bus-2	Isolator replacement work , disconnecting and reconnecting of jumpers , S/D requires AEQCL consent.	Existing System Improvement Related Shut Down.
30	220kV Misa- Samaguri # 2 TL & 220kV Bus -2 at Samaguri Substation																																						08:00 to 16:00 Hrs for TL, 08:00 to 13:00 Hrs for Bus-2	Isolator replacement work , disconnecting and reconnecting of jumpers , S/D requires AEQCL consent.	Existing System Improvement Related Shut Down.
31	220kV Misa- Samaguri # 2 TL & 220kV Bus -2 at Samaguri Substation																																						08:00 to 16:00 Hrs for TL, 08:00 to 13:00 Hrs for Bus-2	Isolator replacement work , disconnecting and reconnecting of jumpers , S/D requires AEQCL consent.	Existing System Improvement Related Shut Down.
400kV Transmission Lines																																									
33	400 KV Bonggaigon-Byrnihat TL																																					09:00 to 16:00 Hrs	For erection of tower in pile foundation at Location no. 1026	Existing System Improvement Related Shut Down.	
34	400 KV Bonggaigon-Azara TL																																						09:00 to 16:00 Hrs	For erection of tower in pile foundation at Location no. 1026	Existing System Improvement Related Shut Down.
HVDC B. Cherril																																									
36	400 KV Lower Subansiri-1 Tie_2 (Tie Bay)																																					08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down	
37	400 KV Lower Subansiri-3 Tie_4 (Tie Bay)																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
38	400 KV Filter-3 Tie (Tie Bay)																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
39	400 KV BusReactorII_Tie_RNGI (Tie Bay)																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
40	400 KV Balipara1_Tie_Balipara4 (Tie Bay)																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
41	400 KV Filter-1_Tie_Filter-2 (Tie Bay)																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
42	400 KV Lower Subansiri Reactor # 1																																						08:00 to 15:00 Hrs	Annual maintenance work , Reactor shall be out of service.	Existing System Normal Maintenance Related Shut Down
220kV Sahakri S/S																																									
43	205 Bay (220kV Bus coupler bay)																																					08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down	
220kV Mokokchung S/S																																									
44	220/132kV 30MVA ICT1																																					08:00 to 15:00 Hrs	Annual maintenance work , ICT shall be out of service.	Existing System Normal Maintenance Related Shut Down	
45	220/132kV 30MVA ICT 2																																						08:00 to 15:00 Hrs	Annual maintenance work , ICT shall be out of service.	Existing System Normal Maintenance Related Shut Down
400kV Silchar Substation																																									
46	400kV Bus Reactor # 2																																					09:00 to 15:00 Hrs	Casting of remaining two lift of firewall for ICT #3 under NERSS project.	New Construction Related Shut Down	
47	132 KV Main Bus-I and Bus-II																																					09:00 to 15:00 Hrs	Stringing of 02 nos. Jack Bus over existing charged main Bus, under NERSS construction project. (Complete dead 132 KV System including opening of Imphal-I from remote end and ICT-II operate at HV side.)	New Construction Related Shut Down	
400kV Balipara Substation																																									
48	80 MVAR Bus Reactor #2																																					08:00 to 15:00 Hrs	Annual maintenance work , BR shall be out of service.	Existing System Normal Maintenance Related Shut Down	
49	ICT# 1 & BR # 1 Tie Bay																																					08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down	
50	400KV_315 MVA ICT#2																																						08:00 to 15:00 Hrs	Annual maintenance work , ICT will be out of service	Existing System Normal Maintenance Related Shut Down
51	132 KV bay of 160 MVA ICT																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
52	132 KV bay of 160 MVA ICT #2																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
53	220 KV bay of 50 MVA ICT # 1																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
54	50 Bay #2 Tie bay																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
55	132 KV Bus coupler bay																																						08:00 to 15:00 Hrs	Annual maintenance work , No outage of element	Existing System Normal Maintenance Related Shut Down
400kV Misa Substation																																									
56	315 MVA 400/220kV ICT 1																																					Cont. SD 07:00 to 16:00 Hrs	Replacement of existing ICT-1 under NERSS-IV project with new 500MVA ICT. ICT shall remain connected to 400kV & 33kV, 200kV side shall remain disconnected for shifting of old 4 units of ICT-1. Thereafter necessary jumper arrangement shall be done with erection of BPP's and other hardware erection items.	New Construction Related Shut Down	
220/132kV Kopili PH (NEEPCO)																																									
57	220/132kV 160 MVA ICT-1																																					10:00 to 13:00 Hrs	ASSAM Tightening works for arresting oil leakage in ICT.	Existing System Normal Maintenance Related Shut Down	
ASSAM																																									
1	220kV SAMAG																																								