

Proposed Shutdown for October 2019 Month															
SN	Name of Element	Oct 19										Time	Remarks	Category	
		21	22	23	24	25	26	27	28	29	30				31
<b>TRANSMISSION LINES</b>															
<b>132kV Transmission lines</b>															
1	132 kV Aizawl-Kolasib TL												08:00Hrs to 16:00 Hrs	For AMP and cutting of newly grown bamboos and trees in loc no. 158-159,123-125,113-114,99-104	Existing System Normal Maintenance Related Shut Down
2	132 kV Aizawl-Tpainsukh TL												08:00Hrs to 16:00 Hrs	For cutting of newly grown bamboos in loc no. 303-304,306-308,288-289, 311-310, 432-433, 435-436,438,439,261-262.	Existing System Normal Maintenance Related Shut Down
9	132 kV Kopli - Khandong # 2 TL												CSD 08:00 Hrs to 01.08.2019 to 16:00 Hrs 30.09.2019	Arrangement of CKT # 2 which is in Zebra conductor to be connected in new GIS bay constructed for CK 1 under NERSS construction project.	New Construction Related Shut Down
10	132kV Jiribam-Loktak TL												08:00Hrs to 16:00 Hrs	for jumper dropping correction from Location 46 to 56	Existing System Normal Maintenance Related Shut Down
16	132 kV Badarpur - Kumarghat TL												08:00Hrs to 16:00 Hrs	Infringement clearance at 25-26, 64-65, 204-205, 192, 193-196.	Existing System Normal Maintenance Related Shut Down
17	132 kV Badarpur - Kolasib TL												09:00Hrs to 17:00 Hrs	Infringement clearance 216-217, 194-105, 44, 330-335	Existing System Normal Maintenance Related Shut Down
19	132 kV BNC-Pabhoi-1 TL												09:00Hrs to 17:00 Hrs	AMP of CB and Isolators ( System constraint ,due to non availability of TBC , Line S/D shall be required)	Existing System Normal Maintenance Related Shut Down
20	132 kV S/C Sakakati-Gelephu Line												09:00Hrs to 16:00 Hrs	Looping of trees of falling height in forest area and dismantling of CC ring of polymer insulator from cross arm site	Existing System Normal Maintenance Related Shut Down
<b>220kV Transmission lines</b>															
29	220kV Misa-Dimapur CKT-1												08:00Hrs to 16:00 Hrs	for re-tensioning of conductors for requisite ground clearance for safe passage of wild elephant ( new elephant migration route ) between Loc.311 and 312 . Line passing through Lahorjain Reserve forest. ( Rescheduled SD , Already approved in 160th OCC)	Existing system Improvement Related Shutdown
30	220kV Misa-Dimapur CKT-2												08:00Hrs to 16:00 Hrs	for re-tensioning of conductors for requisite ground clearance for safe passage of wild elephant ( new elephant migration route ) between Loc.311 and 312 . Line passing through Lahorjain Reserve forest. ( Rescheduled SD , Already approved in 160th OCC)	Existing system Improvement Related Shutdown
35	220kV Sakakati-BTPS ck#1 TL												09:00Hrs to 17:00 Hrs	Replacement of conductor in between deadend tower to gantry at BTPS end	Existing System Normal Maintenance Related Shut Down
36	220kV Sakakati-BTPS ck#2 TL												09:00Hrs to 17:00 Hrs	Replacement of conductor in between deadend tower to gantry at BTPS end	Existing System Normal Maintenance Related Shut Down
<b>400kV Transmission lines</b>															
37	400kV Balpara - BNC # 4 TL												08:00Hrs to 16:00 Hrs	for installation and commissioning of new wave trap by replacing the existing faulty one.	Existing system Improvement Related Shutdown
<b>Oct 19</b>															
SN	Name of Element	21	22	23	24	25	26	27	28	29	30	31	Time	Remarks	Category
<b>132kV Jiribam SS</b>															
45	132/33kV 6.3 MVA Transformer												08:00Hrs to 16:00 Hrs	for replacement of electromagnetic relay to numerical relay(3 nos. of relay: O/C HV, O/C LV and Differential relay)	Existing system Improvement Related Shutdown
<b>132kV Zera SS</b>															
48	132/33kV 20MVA ICT-1												08:00 Hrs to 16:00 Hrs	Dismantling of old Electromechanical- O/C, E/F, REF relays (HV & LV side)and installation of new numerical relays	Existing system Improvement Related Shutdown
<b>400 kV Silchar SS</b>															
49	400kV Bus-1 Shutdown												08:00 Hrs to 16:00 Hrs	Shutdown required for for construction work in BUS 1 gantry under NERSS V construction project	New Construction Related Shut Down
50	63MVAR Azara Line Reactor												CSD 08:00 Hrs to 16:00 Hrs	Dismantling of old damaged Aircell and installation and commissioning of new Aircell of the reactor.	Existing system Improvement Related Shutdown
51	50MVAR Platana-1 Line Reactor												CSD 08:00 Hrs to 16:00 Hrs	Dismantling of old damaged Aircell and installation and commissioning of new Aircell of the reactor.	Existing system Improvement Related Shutdown
<b>400kV Misa Substation</b>															
53	220kV Old Mariani line reactor												CSD 08:00 Hrs to 16:00 Hrs	For bay construction work under NERSS-VI	New Construction Related Shut Down
54	220kV New Mariani line reactor												CSD 09:00 Hrs to 17:00 Hrs	Dismantling of Old equipments near Line Reactor & Erection of New equipment under NERSS-VI construction	New Construction Related Shut Down
<b>400kV Bongaigaon Substation</b>															
55	400kV Balpara-3 Main bay												08:00 Hrs to 16:00 Hrs	AMP of Bay equipments , no outage of elements.	Existing System Normal Maintenance Related Shut Down
<b>Oct 19</b>															
SN	Name of Element	21	22	23	24	25	26	27	28	29	30	31	Time	Remarks	Category
<b>400kV Balpara Substation</b>															
64	220/132kV ICT # 2												08:00 Hrs to 16:00 Hrs	For installation of Rain Canopy for Buchholz relay , PFD and OSR relays . Provision of rain canopy over relays to prevent spurious tripping due to moisture ingress during rainy seasons. Design Improvement	Existing system Improvement Related Shutdown
65	400 kV Balpara - Misa # 2 Tie bay												08:00 Hrs to 16:00 Hrs	AMP of Tie Bay Equipments	Existing System Normal Maintenance Related Shut Down
66	400kV Balpara - Bongaigaon # 1 Main bay												08:00 Hrs to 16:00 Hrs	AMP of Bay equipments , no outage of elements.	Existing System Normal Maintenance Related Shut Down
<b>800kV HVDC BNC Substation</b>															
72	400 kV Bus Section -1												09:00Hrs to 17:00 Hrs	AMP and Isolator contacts tightness , no outage of element.	Existing System Normal Maintenance Related Shut Down
73	132 kv ICT # 2 Bay												09:00Hrs to 17:00 Hrs	AMP of Bay equipments , no outage of element.	Existing System Normal Maintenance Related Shut Down
74	132 kv Bus Coupler Bay												09:00Hrs to 17:00 Hrs	AMP of Bay equipments , no outage of element.	Existing System Normal Maintenance Related Shut Down
<b>ASSAM</b>															
1	220kV Agia - BTPS - I												09:00Hrs to 16:00Hrs	line maintenance and corridor clearance work. S/D by AGM, Dhaligang GSS	
2	220kV Agia - BTPS - II												09:00Hrs to 16:00Hrs	line maintenance and corridor clearance work. S/D by AGM, Dhaligang GSS	
3	220kV Agia - BTPS - D/C												09:00Hrs to 16:00Hrs	line maintenance and corridor clearance work. S/D by AGM, Dhaligang GSS	
4	220kV Tinsukia - Karhalguri -1												06:00Hrs to 18:00Hrs	commissioning of SAS panel. S/D by AGM,Tinsukia GSS	
<b>NEEPCO, AGBP</b>															
1	STG 2												continuous S/D	To carry out Installation & commissioning of vibration Monitoring System	
<b>MEGHALAYA</b>															
1	132kV Mendipathar Agia Line												09:00 Hrs to 16:00 Hrs	Jungle clearing works	
<b>Other RPC</b>															
1	800kV HVDC B.Chariali - Agia TL Line 1												CSD 06:00 to 18:00 Hrs	De-stringing of existing line & tapping of new diverted section at Tower No. 3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL, infringing the corridor of 'Puranchal Expressway' (UPEIDA). Remarks S/D reqd. on Continuous Basis of Line 1 and 2 including all 4 Poles S/D at Agia HVDC also	New Construction Related Shut Down
2	800kV HVDC B.Chariali - Agia TL Line 2												CSD 06:00 to 18:00 Hrs	De-stringing of existing line & tapping of new diverted section at Tower No. 3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL, infringing the corridor of 'Puranchal Expressway' (UPEIDA). Remarks S/D reqd. on Continuous Basis of Line 1 and 2 including all 4 Poles S/D at Agia HVDC also	New Construction Related Shut Down
3	400kV BINAGURI-Bongaigaon-1 line												12:00 - 15:00 Hrs	Removal of jumper on 41 bay Isolator and connecting the same on main and tie bay (412 & 411 respectively) inter connector (Rigid Bus pipe) after completion of bay upgradation works on 412 main bay under ERSX-XX	
4	400kV BINAGURI-Bongaigaon-2 line												15:00 - 18:00 Hrs	Removal of jumper on 41 bay Isolator and connecting the same on main and tie bay (412 & 411 respectively) inter connector (Rigid Bus pipe) after completion of bay upgradation works on 412 main bay under ERSX-XX	
5	400kV BINAGURI-Bongaigaon-1 line												12:00 - 15:00 Hrs	Removal of jumper on 41 bay Isolator and connecting the same on main and tie bay (415 & 414 respectively) inter connector (Rigid Bus pipe) after completion of bay upgradation works on 415 main bay under ERSX-XX	
6	400kV BINAGURI-Bongaigaon-2 line												15:00 - 18:00 Hrs	Removal of jumper on 41 bay Isolator and connecting the same on main and tie bay (415 & 414 respectively) inter connector (Rigid Bus pipe) after completion of bay upgradation works on 415 main bay under ERSX-XX	
7	40kV D/C Bisaguri - Bongaigaon (Twin) Line (POWERGRID)												06:00 - 18:00 Hrs	Stringing work of overhead crossing (in between loc no 273-274) for under construction 400 KV D/C Jigmeing-Alipurduar TL.	
8	800kV HVDC Biswanathchariali - Alipurduar Line 1&2 (Alipurduar - Biswanath Chariali Section)												CSD 06:00 - 18:00 Hrs	Stringing work of overhead crossing (in between loc no 8-9 of Alipurduar BNC Section) for under construction 400 KV D/C Jigmeing-Alipurduar TL.	