PROPOSED SHUTDOWN OF ELEMENTS FOR 121th OCCM- BAR CHART

Chart columns: May-16: 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31; Jun-16: 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31

SN	Name of Element	(notes in chart area)	Time	
1.TRANSMISSION LINES				
1	132 kV Imphal - Ningthukhong bay		08:00 to 15:00	AMP
2	132KV Imphal_Imphal_I		08:00 to 15:00	AMP
3	132 KV D/C R. C. Nagar - Agartala # I		08:00 to 15:00	27/05/2016--Replacement of Conductor at LOC 29-30 (NOTE : 33 kV/ 11 kV line crossing hence Concern from TSECL is required on 13.05.2016) 28/05/2016 -- Jumper replacement at Loc.0I Y & B ph (Middle & Bottom)
4	132 KV D/C R. C. Nagar - Agartala # II		08:00 to 15:00	Jumper replacement at Loc.0I R & B ph (Top and Bottom) conductor.
5	132 KV S/C R. C. Nagar - Kumarghat T/L		08:00 to 15:00	conductor repairing work at Loc. No. 135 - 136
6	132 kv Gohpur - Nirjuli BAY AT GOHPUR SUBSTATION.		07:00 to 16:00	REPLACEMENT OF DEFECTIVE POLE OF 145KV CIRCUIT BREAKER
7	132 kV Salaketi - Gelengphu TL		08:00 to 16:00	Insulator replacement & Cutting falling height tree branches caused by wind.
8	400 kV Bongaigaon - Azara TL		08:00 to 16:00	Jumper tightening
9	400 kV Bongaigaon - Byrnihat TL		08:00 to 16:00	Jumper tightening and Insulator replacement at loc 1026
10	400 kV Bongaigaon - Balipara # III		08:00 to 16:00	For Taking Oil Sample from Bushing. (Balipara # 3 Main Bay is out of service. Hence BLP will be out during Bong - Azara line)
11	400 kV Bongaigaon - Balipara # I		10:00 to 13:00	AMP of Line equipments
12	400 kV Bongaigaon - Balipara # IV		09:00 to 15:00	AMP of Line equipments
13	400 kV Bongaigaon - BTPS # II		10:00 to 13:00	Testing of DPR & Y phase fuse replacement
14	132 kV S/C Aizawl-Zemabawk # I T/L		08:00 to 16:00	AMP
15	132 kV S/C Aizawl-Kolasib T/L		08:00 to 16:00	for clearing of infringement at Loc. Nos.90-91, 116-117.
16	132 kV S/C Aizawl-Kumarghat T/L		08:00 to 16:00	for clearing of infringement at Loc. No.30-31,34-35,55-55A.
17	132 kV Silchar - Hailakandi # II		08:00 to 15:00	CB timing, DCRM, CRM, Relay testing.
18	132 kV Silchar - Imphal # II		08:00 to 15:00	CB timing, DCRM, CRM, Relay testing.
19	132 kV Silchar - Srikona # I @ SRIKONA (AEGCL)		08:00 to 15:00	CB timing, DCRM, CRM, Relay testing, CT Tan Delta , Isolator alignment.
20	132 kV Silchar - Srikona # II @ SRIKONA (AEGCL)		08:00 to 15:00	CB timing, DCRM, CRM, Relay testing, CT Tan Delta , Isolator alignment.
21	132KV, S/C, Badarpur-Kolasib TL		08:00 to 15:00	Jumper tightening
22	132KV, S/C, Badarpur- Kumarghat TL.		08:00 to 15:00	Disc Changing
23	132KV Silchar Imphal Ckt-2		08:00 to 15:00	For fixing of aviation lights as per instruction of civil aviation dept.
24	132KV Silchar Imphal Ckt-2		08:00 to 15:00	For OPEGW Works
25	132KV Rangia Deothang Ckt		10:00 to 14: 00	For alignment of line isolators at Rangia substation
26	132KV, S/C, Badarpur-Jiribam TL		08:00 to 15:00	Jumper tightening
27	400KV Palatana - Bongaigaon TL CKT - I	CKT-I depends on Resolving of ROW.	08:00 to 15:00	Jumper tightening
28	400KV Palatana - Bongaigaon TL CKT - II	CKT-II depends on Resolving of ROW.	08:00 to 15:00	Jumper tightening
29	400 KV Silchar - P. K. Bari TL CKT - I	1	07:00 to 15:00	CKT-I for jungle cutting and jumper nuts & Bolt tigtening.
30	400 KV Silchar - P. K. Bari TL CKT - II		07:00 to 15:00	CKT-II for jungle cutting and jumper nuts & Bolt tigtening.
31	220 KV Misa - Dimapur ckt I		07:00 to 15:00	For repairing conductor, jumper tightening, broken insulator changing
32	220 KV Misa - Dimapur ckt II		07:00 to 15:00	For repairing conductor, jumper tightening, broken insulator changing
33	400 KV Misa - Mariani (NEW) ckt- I		07:00 to 15:00	For fixing of Corona ring on L9 Nos Polymner insu lator.
34	400 KV Misa - Balipara CKT - II		07:00 to 15:00	For re-alignment of spacers and Corona ring.
35	400KV B'Chariali-Ranganadi Ckt - 1		07:00 to 15:00	For shifting of conductor from ERS to new tower.
36	400KV B'Chariali-Ranganadi Ckt - 2		07:00 to 17:00	i. Upto 07.05.2016 - Day Time SD ii. ***From 08.05.2016 to 12.05.2016 Continuous SD*** iii. Again from 13.05.2016 to 16.05.2016 Day time SD. (For erection of new tower, Dismantling of tower etc)
132 kV NIRJULI S/S				
1	TRANSFER BUS ALONG WITH MAIN BUS		08:00 to 16:00	REPLACEMENT OF TRANSFER BUS CONDUCTOR
2	50 MVA ICT-I		08:00 to 16:00	ERECTION OF NEW 145KV CT
3	50 MVA ICT-II		08:00 to 16:00	ERECTION OF NEW 145KV CT
400kV BALIPARA SS				
1	25MVAR Tertiary Reactor-IV		08:00 to 16:00	CT Tan delta timing of CB
2	B'Chariali #I - **63 MVAR L/R**		08:00 to 16:00	DCRM of CB
3	B'Chariali #II - **63 MVAR L/R**		08:00 to 16:00	DCRM of CB
4	400 kV BONGAIGAON #I - **MAIN BAY**		08:00 to 16:00	DCRM of CB
5	400/220 kV ICT (315 MVA) - **MAIN BAY**		08:00 to 16:00	Timing & DCRM
6	400 kV BONGAIGAON #IV - **MAIN BAY**		08:00 to 16:00	Timing & DCRM
7	80 MVAR B/R - II		08:00 to 16:00	Bushing Tand Delta, Timing
8	25MVAR Tertiary Reactor-II		08:00 to 16:00	CT Tan delta timing of CB
9	400 kV Misa # II - MAIN BAY		08:00 to 16:00	DCRM of CB
10	400 kV B'Chariali # III - MAIN BAY		08:00 to 16:00	DCRM of CB
11	400 kV B'Chariali # IV - MAIN BAY		08:00 to 16:00	Timing & DCRM of CB
12	400 kV Bongaigaon # IV - MAIN BAY		08:00 to 16:00	Timing & DCRM of CB
13	220 kV Main Bus 1 & Transfer Bus and 220KV Main Bus-2		08:00 to 16:00	For Connecting ICT - II BAY
400KV BONGAIGAON S/S				
1	400 kV Bus Reactor # 4		10:00 to 14:00	For taking Oil sample from Bushing.
2	400/220 kV ICT (315 MVA)		10:00 to 10:45	ICT Change Over of Units
3	400/220 kV ICT (315 MVA) - MAIN BAY	ICT will remain in service	10:45 to 14:00	AMP of ICT equipments
4	Salakati - Birpara # II -- MAIN BAY		08:00 to 16:00	AMP of Main Bay.
400KV SILCHAR Substation				
1	400 kV Pallatana # I -- L/R (63 MVAR)		08:00 to 16:00	Testing of Relays & protection scheme
2	400 kV B/R - I (63 MVAR)		08:00 to 16:00	Testing of Relays & protection scheme CFT test & Calibaration of OTI/WTI
3	400/132 kV ICT - I		08:00 to 16:00	AMP
4	400 kV Azara - **TIE BAY**	400 kV Silchar- Azara line will remain in service through MAIN BAY	08:00 to 16:00	Core Insulation test (CC, CL & G Terminals)
5	132 kV MAIN BUS - II	132 kV Power will flow from MAIN BUS - I	08:00 to 16:00	132 kV Bus - 2 Isolators aligment and adjustment & remote operation/ SIR.
6	132 kV MAIN BUS - I	132 kV Power will flow from MAIN BUS - II	08:00 to 16:00	132 kV Bus - 1 Isolators aligment and adjustment & remote operation.
7	400/132 kV ICT - II		08:00 to 16:00	AMP
8	400 kV Pallatana - **TIE BAY**	400 kV Silchar- Pallatana line will remain in service through MAIN BAY	08:00 to 16:00	Repeat test of CB DCRM
	MePTCL			
1	22Kv D/C Killing - Misa line		08:00 to 16:00	Maintenance work & jungle clearance
	NEEPCO (AGBP) 220kV			
1	Kathalguri-New Marioni (PG)		09:30 to 14:30	Facilating installation & commissioning works of ABT management system at AGBP
2	Kathalguri-Marioni (ASEB)		09:30 to 14:30	Facilating installation & commissioning works of ABT management system at AGBP
3	Kathalguri-Tinsukia-I		09:30 to 14:30	Facilating installation & commissioning works of ABT management system at AGBP
4	Kathalguri-Tinsukia-II		09:30 to 14:30	Facilating installation & commissioning works of ABT management system at AGBP
5	Kathalguri-Deomali		09:30 to 14:30	Facilating installation & commissioning works of ABT management system at AGBP
	AEGCL			
	ICT/Reactors/Bus at Mariani Sub-Station			
1	132 KV Main Bus		08:00 to 16:00	For dismantling old circuit breaker & replaced by new (CGL) SF6 circuit breaker of 132KV Dimapur Feeder & completing isolator jumpering work connected with main bus of 132KV new SF6 Jorhat-I breaker under ADB Scheme.
	220KV Lines			
1	Samaguri-Mariani II		08:00 to 16:00	Corridor cleaning, Jumper checking
	132KV Lines			
1	LTPS Mariani S/C		08:00 to 16:00	Corridor cleaning, Jumper checking
2	Jorhat-Mariani D/C		08:00 to 16:00	Corridor cleaning, Jumper checking
3	Jorhat-Gargaon-I		08:00 to 16:00	Corridor cleaning, Jumper checking
	66KV Lines			
1	Nazira-Mariani-I		08:00 to 16:00	Corridor cleaning, Jumper checking