PROPOSED SHUTDOWN OF ELEMENTS FOR 125th OCCM- BAR CHART

SN	Name of Element	Sep-16																									Oct-16										Time	
		6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10		
1.TRANSMISSION LINES																																						
	132kV Transmission lines																																					
1	132kV Nirjuli -Dikrong TL																																				07:00 to 15:00	Replacement of Peak at Loc. No. 48, 68 and OPGW installation at Loc. 31 to 33.
	400kV Transmission Lines																																					
2	400kV Balipara -Bongaigaon Ckt # 2																																				08:00 to 16:00	Execution of line Bay Modification work for NGR Bypassing Scheme impementation at Balipara Substation
3	400 KV Kathalguri - New Mariani Ckt # 1																																				08:30 to 11:00	For erection of Bus Bar , in connection with Construction of 20 MVAR Line Reactor Bay at AGBPP, Kathalguri (deposit work of NEEPCO)
4	400 KV Kathalguri - New Mariani Ckt # 1																																				08:30 to 12:30	For connection of jumpers from Line to Bus Bar, in connection with Construction of 20 MVAR Line Reactor Bay at AGBPP, Kathalguri (deposit work of NEEPCO)
5	400 kV BNG-NSLG Ckt #1																																				08:00 to 16:00	For Tightening of all Joints in the Bay, collection of CT oil samples , Internal AR to be implemented in Main 1 and Main 2 Relay
6	400 kv BNG-Azara feeder																																				08:00 to 16:00	For replacement of Insulator in Brahmaputra River Crossing Towers damaged in lightining.
7	400 kV BNG - Byrnihat feeder																																				08:00 to 16:00	For replacement of Insulator in Brahmaputra River Crossing Towers damaged in lightining.
8	400kV Ranganadi - Balipara Ckt # 2																																				07:00 to 15: 00	Errection of new tower at Loc. 17 completed. Destringing and stringing between Loc. 16 -17 - 18 .
9	400kV Ranganadi - Balipara Ckt # 1																																				07:00 to 15: 00	Errection of new tower at Loc. 17 completed. Destringing and stringing between Loc. 16 -17 - 18 .
800 kV BNC HVDC																																						
10	132 KV TBC Bay																																				08:00 to 16:00	AMP of Bay equipments
11	132 KV Pabhoi #1 Bay																																				08:00 to 16:00	AMP of Bay equipments , Line shall reamin charged via TBC
12	132 KV Pabhoi #2 Bay																																				08:00 to 16:00	AMP of Bay equipments , Line shall reamin charged via TBC
13	132kV side 200MVA ICT # 1 Bay																																				08:00 to 16:00	AMP of Bay equipments , ICT shall reamin charged via TBC
14	132kV side 200MVA ICT # 2 Bay																																				08:00 to 16:00	AMP of Bay equipments , ICT shall reamin charged via TBC
400kV BALIPARA SS																																						
15	400/220 kV, 315MVA, ICT # 1																																				08:00 to 16:00	Rescheduled Annual maintenance activities , ICT shall be out of service.
400KV BONGAIGAON S/S																																						
16	400 kV NSLG Ckt # 2 – BR1 Tie Bay																																				08:00 to 16:00	For Tightening of all Joints in the Bay and collection of CT oil samples
17	400 kV BR # 1 Main Bay																																				08:00 to 16:00	For Tightening of all Joints in the Bay and collection of CT oil samples
18	400 kV BR # 2 Main Bay																																				08:00 to 16:00	For Tightening of all Joints in the Bay and collection of CT oil samples
19	400 kV BNG- NSLG # 3 Main Bay																																				08:00 to 16:00	For Tightening of all Joints in the Bay and collection of CT oil samples
400KV Misa Substation																																						
20	50 MVAR BUS REACTOR																																				08:00 to 16:00	Bay Equipments AMP
200kV Kopili Power House Swichyard																																						
21	220/132 kV, 160 MVA ICT																																				08:00 to 16:00	Annual maintenance activities
400kV Silchar Substation																																						
22	400kV Palatana # 2 tie Bay																																				10:00 to 15:00	DCRM , CRM testing of CB , Line shall remain charged through Main Bay.
23	400kV Bus # 1																																				08:00 to 15:00	Isolator realignment for remote operation , tightening of bus connectors . All feeder shall remain charged through BUS # 2
24	400kV Bus # 2																																				08:00 to 15:00	Isolator realignment for remote operation , tightening of bus connectors . All feeder shall remain charged through BUS # 1
220kV Mokokchung Substation																																						
25	220/132kV , 30 MVA ICT-II																																				08:00 to 16:00	Annual maintenance activities of ICT & Bays, ICT shall under S/D , Powerflow shall through 30MVA ICT-I
	ASSAM																																				09:00 to 04:00	Jumper checking & Jungle cutting
1	220KV Sarusajai-GIS Trans. Line (Sarusajai-Samaguri Ckt-I)																																				09:00 to 04:00	Jumper checking & Jungle cutting
2	220KV Sarusajai Langpi Ckt-II																																				09:00 to 04:00	Jumper checking & Jungle cutting
3	220KV Mirza Agia Transmission line																																				09:00 to 04:00	Jumper checking & Jungle cutting
4	220KV Mirza Boko Transmission Line																																				09:00 to 04:00	Jumper checking & Jungle cutting
5	220KV Sarusajai Mirza Transmission line-II																																				09:00 to 04:00	Jumper checking & Jungle cutting
6	132KV Bus Dullacherra Grid Sub-Station																																				09:00 to 17:00	Pre-puja maintenance works
7	132KV Namrup-Tinsukia line																																					
8	220KV Kathalguri-Tinsukia feeder no1 and 2																																				08:00 to 16:00	Preventive maintenance of EHV lines under 220KV Tinsukia GSS
9	220KV Namrup-Tinsukia feeder no 1 & 2																																				08:00 to 16:00	Preventive maintenance of EHV lines under 220KV Tinsukia GSS
	NEEPCO																																					
1	AGTCCPP Plant shutdown for 8 hours																																					Shutdown required for 8 hours for pigging works to be undertaken by M/S GAIL
2	132KV R.C.Nagar-Kumarghat line																																					Repair works for L-3 Jumper : B Phase > Conductor dropping from 132 kV line to L.A
3	132KV Balipara Khuppi Circuit																																				07:00 to 16:00	Jungle clearance work

Continuous Shutdown

Day-time Shutdown